

STATUS OF THE PROJECTS

Name of Work	: Construction of widening the bridge over Korampallam Surplus Course (KSC) Bridge and Rail over Bridge (ROB) including widening of the road from western boundary to TTPS roundana at V.O.C Port on EPC contract basis.
Name of Contractor	: M/s. Emjay Construction, Chennai-10
Awarded Cost	: Rs.41.55Cr
Letter of Award (LoA)	: 10.04.2018
Date of Commencement	: 09.05.2018
Project Period	: 18 months
Schedule date of completion	: 09.11.2019
Revised Schedule date of completion	31.10.2020
Status	: Physical progress - 89% Financial progress - 81%